

Clark County Public Works  
Engineering & Construction Division  
PROPOSED PROJECT BID SCHEDULE

DRAFT

2015

Updated: January 7, 2015

2015 Bid Summary	Bids	Estimated Amount
Transportation:	9	\$ 25,246,500
Preservation:	8	\$ 7,313,500
Clean Water:	2	\$ 1,400,000
Bridge:	5	\$ 4,380,000
DES:	1	\$ 75,000
General Services:	1	\$ 384,000
Parks:	0	\$ -
<b>Total:</b>	<b>26</b>	<b>\$ 38,799,000</b>

PROJECT	UIC / Drywell Retrofit	Salmon Creek Ave. Pathway	2015 Conduit & Detection for Traffic Signals (related to HMA Overlays)	2015 ADA Ramps - Phase 2 (for HMA Overlays)	Sunset Falls Road	Orchards Area Traffic Signal Optimization (TSO)	2014 Road Preservation Bridge Rail & Guardrail	Van Atta Bridge - Seismic Retrofit & Painting	NE 47th Ave. - 68th St. to 78th St.	2015 ADA Ramps - Group 1 (for Cape Seals)	Big Tree Creek Bridge - Seismic Retrofit and Scour Mitigation	Fifth Plain Creek Bridge Replacement	Johnson Culvert Replacement	
<b>WO#</b>	403731	333022	018229	342022	333312	332822	333222	332522	313822	TBD	330022	332422	028734	
<b>Project Manager</b>	Brantley	Susan Wilson	Hall	Pierce	Susan Wilson	Troy Pierce	Brantley	Singer	Scott Fakler	Pierce	Singer	Singer	Jennifer Taylor	
<b>Real Property Services</b>	Mason	Slye	Hansen		Hanson		Mason	Mason			Mason	Mason	Mason	
<b>Environmental Permitting</b>	B. Davis	Taylor	Taylor		Taylor	Taylor	B. Davis	Taylor	Taylor		Hemesath	Hemesath	Taylor	
<b>Design Engineer</b>	Lader	Soliwada	Carriere	B. Klug	HDR	J. Carriere	OTAK/Emrick / R. Klug	HDR	B. Klug	HHPR	HDR / Soliwada	OTAK	F. Safdari	
<b>Specifications</b>	Lader / Aerts	Emrick	Carriere / TBD	Aerts	Aerts	Aerts	Emrick	Aerts	Emrick	Aerts	Aerts	Aerts		
<b>Construction Engineer</b>	Wiessner	Wiessner	McConnell	Arthur	Wiessner	McConnell	McConnell	Dolan	Wiessner	Arthur	Dolan	Dolan	TBD	
<b>Inspector</b>	Lorence	Lee	Lorence	Gastineau	Freer	Blando	Gastineau		Yeager	Gastineau				
<b>Survey</b>	Paul	Lester	Paul	Lester	Schutt	Schutt	Besancon	Schutt	Lester	Lester	Lester	Paul	Besancon / consult.	
Notice to Contractors (NTC) & CRP Resolution to BOCC	Jan 22	Feb 5		Jan 22	Feb 19	Mar 12		Mar 12	Apr 2	Apr 9	Apr 9	Apr 16		
NTC to Newspapers	Jan 28	Feb 11		Feb 25	Mar 18	Mar 18		Apr 1	Apr 8	Apr 15	Apr 15	Apr 22		
Specifications to Print Shop	Jan 28	Feb 11		Feb 25	Mar 18	Mar 18		Apr 1	Apr 8	Apr 15	Apr 15	Apr 22		
Copies of Final Plans & Specifications Printed	Jan 30	Feb 13	Feb 25	Feb 27	Mar 20	Mar 20	Mar 30	Apr 3	Apr 10	Apr 17	Apr 17	Apr 24	May 4	
Assemble Contract Documents (Plans/Specs)	Feb 2	Feb 16	Feb 26	Feb 27	Mar 23	Mar 20	Mar 31	Apr 6	Apr 13	Apr 17	Apr 17	Apr 27	May 5	
<b>Approval of NTC &amp; CRP Resolution by BOCC</b>	<b>Feb 3</b>	<b>Feb 17</b>	<b>N/A</b>	<b>Mar 3</b>	<b>Mar 24</b>	<b>Mar 24</b>	<b>N/A</b>	<b>Apr 7</b>	<b>Apr 14</b>	<b>Apr 21</b>	<b>Apr 21</b>	<b>Apr 28</b>	<b>N/A</b>	
Post Contract Documents to Builders Exchange Web Site	Feb 3	Feb 17		Mar 3	Mar 24	Mar 24		Apr 7	Apr 14	Apr 21	Apr 21	Apr 28		
Advertisement of Contract	Feb 4   Feb 11   Feb 18	Feb 18   Feb 25   Mar 4	Feb 27	Mar 4   Mar 11   NA	Mar 25   Apr 1   Apr 8	Mar 25   Apr 1   Apr 8		Apr 1	Apr 8   Apr 15   Apr 22	Apr 15   Apr 22   Apr 29	Apr 22   Apr 29   May 6	Apr 22   Apr 29   May 6	Apr 29   May 6   May 13	May 6
<b>Bid Opening</b>	<b>24-Feb</b>	<b>10-Mar</b>	<b>12-Mar</b>	<b>14-Mar</b>	<b>17-Mar</b>	<b>14-Apr</b>	<b>16-Apr</b>	<b>28-Apr</b>	<b>5-May</b>	<b>12-May</b>	<b>12-May</b>	<b>19-May</b>	<b>21-May</b>	
<b>Bid Award</b>	<b>Mar 10</b>	<b>Mar 24</b>	<b>Mar 16</b>	<b>Mar 24</b>	<b>Apr 28</b>	<b>Apr 28</b>	<b>Apr 20</b>	<b>May 12</b>	<b>May 12</b>	<b>May 19</b>	<b>May 26</b>	<b>Jun 2</b>	<b>May 25</b>	
Construction Section to Notify Utilities of Low Bidder	Mar 11	Mar 25		Mar 25	Apr 29	Apr 29		May 13	May 13	May 20	May 27	Jun 3		
Execution of Contract by Contractor	Mar 17	Mar 29	Mar 26	Mar 31	May 3	May 5	Apr 30	May 19	May 17	May 26	Jun 2	Jun 9	Jun 1	
Execution of Contract by County Administrator	Mar 24	Apr 6	Apr 2	Apr 7	May 11	May 12	May 7	May 26	May 25	Jun 2	Jun 9	Jun 16	Jun 8	
Probable Start of Construction	Apr. 1	May 15	Apr. 13	Apr 13	May 15	Aug 1	May 18	Jul 1	Jun 8	TBD	Jul 1	Jun 15	Jul 1	
<b>Contract:</b>	Bid ( State DOE Grant)	Bid (federal grant)	Small Works	Bid	Bid (federal grant)	Bid (federal grant)	Small Works	Bid (federal grant)	Bid	Bid	Bid (federal grant)	Bid (federal grant)	Small Works	
<b>Program:</b>	Clean Water	Transportation	Preservation	Preservation	Transportation	Transportation	Preservation	Bridge	Transportation	Preservation	Bridge	Bridge	DES	
<b>Estimate:</b>	\$600,000	\$673,000	TBD	\$363,500	\$2,800,000	\$5,000,000	TBD	\$200,000	\$2,933,500	\$300,000	\$410,000	\$1,250,000	\$75,000	
<b>Bid Award:</b>	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Awarded to:</b>	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	

- = Bid Opening
- = BOCC approval required
- = Project contract awarded
- = Bid Schedule Distributed

PROJECT	2015 Road Preservation - Hot Mix Asphalt & CTB	2015 ADA Ramps - Group 2 (for Cape Seals)	Sara Junction Slide Repair, Phase II	2015 Annual Pavement Preservation (Micro, Cape & Slurry)	NE 94th Ave. - Padden Prkwy. to 99th St.	Brush Prairie Bridge - Seismic Retrofit & Painting	Heritage Farm Parking Lot	2015 Road Preservation - Bridge Rail & Guardrail	Harding Farms - Stormwater Retrofit	New Sidewalks?	Carty Road Culvert Replacement	2016 ADA Ramps	Cedar Creek Bridge Replacement
<b>WO#</b>	342322	TBD	333522	TBD	350822	332322	TBD	333222	401882		322112	351722	380622
<b>Project Manager</b>	Pierce	Pierce	Singer	Karen Carlie	Fakler	Singer	Pedersen / Hall	Troy Pierce	Troy Pierce	Brantley	Brantley	Pierce	Singer
<b>Real Property Services</b>	Hansen		Mason		Slye	Mason							Mason
<b>Environmental Permitting</b>	Taylor		Hemesath		Taylor	Taylor		B. Davis			Taylor	B. Davis	Hemesath
<b>Design Engineer</b>	Emrick	Wallis Eng.	OTAK		Aerts / Lader	HDR	Olson Eng.	Emrick / R. Klug	Milne		J. Davis / OTAK	Internal / Consultant	KPFF
<b>Specifications</b>	Emrick	Aerts			Aerts	Aerts							
<b>Construction Engineer</b>	McConnell	Arthur	Dolan	Wiessner	Arthur	Dolan		McConnell				TBD	
<b>Inspector</b>	Lorence; Gastineau	Gastineau		Lee	Barnhart								
<b>Survey</b>	Besancon	Lester	Lester / consult.	Besancon	Schutt	Thibodeau		Lester	Lester		Thibodeau	Lester / Besancon	Lester / consult.
Notice to Contractors (NTC) & CRP Resolution to BOCC	Apr 23	May 7	May 21	May 21	May 21	May 28	Jun 11	May 28	Sep 24	Oct 1	Oct 15	Nov 12	Dec 24
NTC to Newspapers	Apr 29	May 13	May 27	May 27	May 27	Jun 3	Jun 17	Jun 3	Sep 30	Oct 7	Oct 21	Nov 18	Dec 30
Specifications to Print Shop	Apr 29	May 13	May 27	May 27	May 27	Jun 3	Jun 17	Jun 3	Sep 30	Oct 7	Oct 21	Nov 18	Dec 30
Copies of Final Plans & Specifications Printed	May 1	May 15	May 29	May 29	May 29	Jun 5	Jun 19	Oct 6	Oct 2	Oct 9	Oct 23	Nov 20	Jan 1
Assemble Contract Documents (Plans/Specs)	May 4	May 15	Jun 1	Jun 1	Jun 1	Jun 8	Jun 22	Oct 7	Oct 5	Oct 12	Oct 26	Nov 23	Jan 4
<b>Approval of NTC &amp; CRP Resolution by BOCC</b>	<b>May 5</b>	<b>May 19</b>	<b>Jun 2</b>	<b>Jun 2</b>	<b>Jun 2</b>	<b>Jun 9</b>	<b>Jun 23</b>	<b>N/A</b>	<b>Oct 6</b>	<b>Oct 13</b>	<b>Oct 27</b>	<b>Nov 24</b>	<b>Jan 5</b>
Post Contract Documents to Builders Exchange Web Site	May 5	May 19	Jun 2	Jun 2	Jun 2	Jun 9	Jun 23		Oct 6	Oct 13	Oct 27	Nov 24	Jan 5
Advertisement of Contract	May 6   May 13   May 20	May 20   May 27   Jun 3	Jun 3   Jun 10   NA		Jun 3   Jun 10   Jun 17	Jun 10   Jun 17   Jun 24	Jun 24   Jul 1   Jul 8	Oct 8	Oct 7   Oct 14   Oct 21	Oct 14   Oct 21   Oct 28	Oct 28   Nov 4   Nov 11	Nov 25   Dec 2   Dec 9	Jan 6   Jan 13   Jan 20
<b>Bid Opening</b>	<b>26-May</b>	<b>9-Jun</b>	<b>16-Jun</b>		<b>23-Jun</b>	<b>30-Jun</b>	<b>14-Jul</b>	<b>20-Oct</b>	<b>27-Oct</b>	<b>3-Nov</b>	<b>17-Nov</b>	<b>15-Dec</b>	<b>26-Jan</b>
<b>Bid Award</b>	<b>Jun 2</b>	<b>Jun 16</b>	<b>Jun 23</b>		<b>Jul 7</b>	<b>Jul 14</b>	<b>Jul 21</b>	<b>Oct 23</b>	<b>Nov 3</b>	<b>Nov 10</b>	<b>Dec 1</b>	<b>Dec 22</b>	<b>Feb 9</b>
Construction Section to Notify Utilities of Low Bidder	Jun 3	Jun 17	Jun 24		Jul 8	Jul 15	Jul 22		Nov 4	Nov 11	Dec 2	Dec 23	Feb 10
Execution of Contract by Contractor	Jun 9	Jun 23	Jun 30		Jul 14	Jul 21	Jul 28	Oct 30	Nov 10	Nov 17	Dec 8	Dec 29	Feb 16
Execution of Contract by County Administrator	Jun 16	Jun 30	Jul 7		Jul 21	Jul 28	Aug 4	Nov 6	Nov 17	Nov 24	Dec 15	Jan 5	Feb 23
Probable Start of Construction	Jun 15	TBD	Jul 15	Jun 22	Jul 22	Jul 27	Aug 17	Nov 17	May 1, 2016	May 1, 2016	June 1, 2016	Apr., 2016	Apr., 2016
<b>Contract:</b>	Bid	Bid	Bid	Using 2014 contract with new pricing	Bid (federal grant)	Bid (federal grant)	Bid (State DOE Grant)	Small Works	Bid	TBD	Bid (federal grant)	Bid	Bid
<b>Program:</b>	Transportation	Preservation	Transportation	Preservation	Transportation	Bridge	General Services	Preservation	Clean Water	Transportation	Transportation	Preservation	Bridge
<b>Estimate:</b>	\$6,000,000	\$300,000	\$275,000	\$4,500,000	\$6,650,000	\$120,000	\$384,000	\$250,000	\$800,000	TBD	\$915,000	\$1,600,000	\$2,400,000
<b>Bid Award:</b>	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Awarded to:</b>	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD