Clark County Public Works

Bid Inquiry Log

Last Update: October 29, 2021

Responses will be posted on the project's "Bid Inquiry Log", which will be updated twice daily, at noon and 6:00 PM. The Bid Inquiry log will display all questions and answers to the questions that have accumulated by the posting time. Questions too late to be answered as of that posting will remain unanswered. The questions and answers posted on the Bid Inquiry Log at that time will be considered part of the contract and ranked as an Addendum with respect to order of precedence under Section 1-04.2 of the Standard Specification.

Project CRP #:	350722
Title:	NE 99th Street - NE 94th Ave to Vicinity of NE 117th Ave
Engineer In Charge:	Brad Fisher, PE
Date	9/22/21
Question #1	Is attendance for the pre-bid site meeting mandatory?
Answer	No, attendance to this pre-bid site meeting is not mandatory, however, access to the landfill area is behind a locked gate and this will be the only access to this area during the bidding process.
Date	9/28/21
Question #2	The plans call out gravel borrow for structural earth walls as backfill behind the structural earth walls. This specification, 9-03.14(4) material is difficult to source in Clark County. If CSBC meets the PCF and friction angle called out in specification section 6-13.3(2) would CSBC be an acceptable alternative for structural backfill behind walls since this material is much more readily available.
Answer	Please bid the project as stated in the Contract Plans and Special Provisions.
Date	9/28/21
Question #3	Due to the size and scope of the project, would the owner be open to extending the bid due date by at least a week?
Answer	At this time, the County does not see a need to move the bid opening date. Please check the County's website for the most updated information.

h /e a /D
עי
1
etails
d f ed
ree (3) ation. 21 at
revise
ewer
d a l you
2

Date	10/4/2021 The main course of Metariele in the County has two products for
Question #9	The main source of Materials in the County has two products for Select Borrow that are just a little out of spec. One is 1" Screenings
	from MT. Top which is 55% passing the #4 and 13% passing the
	#200. The other is sand from Owl Creek which is great on the #200
	sieve but has a higher amount passing the #4 than specified. Would
	these materials be considered or will you guys be standing firm on
	the WSDOT specifications for "Select Borrow?"
Answer	There doesn't appear to be enough information provided in order to
	evaluate this request. Please bid the project as stated in the Contract
	Plans and Special Provisions.
Date Question #10	10/04/21 Please reconsider your enswer to Question #3 and extend the bid data
Question #10	Please reconsider your answer to Question #3 and extend the bid date by at least a week.
	There has been large projects bidding back to back and our estimating
	department is overloaded.
	For a project this large, the advertisement period is very short to solicit bids for the extremely high DBE goal, dig into the details for
	the numerous types of walls and complete take-offs along with
	balancing work load for other projects.
Answer	An upcoming addendum will be issued on Wednesday that will revise the bid opening date to Tuesday, October 26, 2021.
Date	10/05/21
Question #11	WSDOT is requiring all workers including service providers,
	subcontractors and suppliers on state projects to be vaccinated. Will
	this be a requirement for this project?
Answer	No requirement for vaccination at this time.
Date	10/05/21
Question #12	Can you provide a cross section plan set without the elevation text.
	The elevation text is overlaid on many of the stations so we can't determine the stationing.
Answer	Cross sections have been added to the builders exchange website with
	the elevation text removed.

Date

10/5/2021

Question #13

We did not see notes or specification regarding the grade of steel for

the soldier piles.

Grade for wide flange beams are typically ASTM A992 Gr. 50. Can you please provide the grade and also confirm there is no pile coating?

Answer

Steel soldier piles shall conform to the requirements of ASTM A992 or ASTM A572, Grade 50. No pile coating is required. Sheet W-22 will be updated with an addendum identifying the grade of steel required.

Date

10/6/2021

Ouestion #14

- 1. Run # 16 is not on wiring schedule
- 2. Run #'s 25 & 27 are missing Conduit Material Types on wiring schedule

Answer

Run #1 and #16 have been intentionally left blank from the table on ILCT2. Run#25 and #27's material type is schedule 80 PVC. These items will be addressed in an upcoming addendum.

Date **Question #15**

10/7/2021

This question is in regards to the Precast Noise Barrier (shown on contract drawing W25). Would Clark County be receptive to changing the design of the precast noise barriers from typical pilaster of spacing of 16' (shown on W17) to the standard ODOT design of 13'-9" (ODOT Standard Drawing BR740)? The design spacing of 16' in the contract plans makes a wider panel then we are capable of producing with our current setup. With only 18 panels on the job it doesn't make sense to alter our forming.

Answer

Wall panels have successfully been constructed on projects with center-to-center spacings greater than 13'-9" as shown on the cited ODOT standard plan. The 16'-0" spacing was selected to help keep the foundations widely spaced to reduce the number of foundation elements while still keeping the panel sizes reasonable. If the panel size is reduced, it will add additional foundations for the wall run, depending on the proposed spacing. If the Contractor believes that the total overall price would be cheaper by reducing the size of the wall panels, a CRIP could certainly be submitted during construction and evaluated. Please bid the project as stated in the Contract Plans and Special Provisions.

	10/11/01
Date Question #16	The plans showing the guardrail are very unclear. Several plan sheets have number 8 shown but no linework to be able to tell where the guardrail starts or stops. Then other plan sheets that call out the guardrail runs say to refer to the $GR(x)$ Plan sheets. Those plan sheets are just standard plans. Please provide details of the starts and stops of the guardrail and where the terminals and anchors are so we can confirm the quantities.
Answer	In volume 2, GR1 (sheet 85) identifies station / offset for each new installation of guardrail for this project. GRD1-GRD7 (sheets 86 to 92) are the Standard Plans for guardrail.
Date	10/13/2021
Question #17	Regarding infiltration facilities B and C does the entire infiltration facility receive drain rock to the specified elevations or just the pipe trenches? On sheet 200 and 202, the typical trench section does not show a specified width.
Answer	The plans identify the dimensions of the infiltration facilities and give a cross section showing drain rock from the bottom to an identified elevation. Yes, the entire infiltration facility is to receive the drain rock. Clarification will be addressed in an upcoming addendum.
Date	10/13/2021
Question #18	Can you provide specifications and detail on the solid grout cap on the masonry wall?
Answer	The proportions of the solid grout cap are defined on Sheet W26 at 8" tall and 1'-0" wide, centered on top of the wall. Section 6-12.2 of the project Special Provisions states "Grout for concrete masonry units shall conform to ASTM C476 for fine grout."
Date Question #19	10/21/2021 Addendum #2 - Can you please clarify if the minimum diameter of 22.76 inches for the HDPE pipe is the inside or the outside diameter? Also, does this minimum diameter apply to the 15" diam. pipe bid item No. 190 if the HDPE pipe option is selected.
Answer	An upcoming addendum will clarify the minimum inside diameter for both the 24 inch and 15 inch HDPE pipes.
Date Question #20	10/26/2021 There is a significant amount of vegetation in the existing ponds where fill is to be placed between approximate sta 27+00 - sta 30+00 and sta 30+50 - sta 32+50. Are there any special requirements to protect the liner? Could this be added as a bid item and quantified?
Answer	An upcoming addendum will add a bid item to address this work.

Date	10/26/2021
Question #21	Can you please clarify if you are requiring all pipe lengths to be joined with electrofusion couplings, or just at manhole locations? The spec. says that pipe shall be joined into continuous sections with thermal butt fusionexcept where otherwise specified - and then the following paragraph talks about joining HDPE ends with electrofusion or bolted sleeve type coupling. Is butt fusion an acceptable means of joining the pipe sections, or do you want couplings?
Answer	Thermal butt fusion shall be the primary method of joining HDPE pipe sections. Bolted sleeve type couplings are acceptable where required by contractors means, methods, and/or work sequencing.
Date	10/29/2021
Question #22	Plans show Double Wide ITS Cabinets with battery backup System but cabinet detail does not show BBS nor does specs refer to a BBS. Do we provide BBS in the 334D ITS cabinet? Plans ILC1, ILC6 and ILCD6
Answer	No, the BBS is planned for a future installation and is not part of this project.
Date	
Question #23	
Answer	
Date	
Question #24	
Answer	
Date	
Question #25	
Answer	
Date	
Question #26	
Answer	